

Subject: Fwd: Fierman Walkway Project Update

From: Lorena Parker

Date: 05/18/2016 03:39 PM

To: Andy Pham

FYI

Lorena Parker

Executive Director

San Pedro Property Owners' Alliance

San Pedro Historic Waterfront

Business Improvement District

390 W. 7th Street | San Pedro, CA 90731

T 310.832.2183 | F 310.832.0685

Lparker@sanpedrobid.com

www.sanpedrobid.com

----- Forwarded message -----

From: **Alain Datcher** <alain@lani.org>

Date: Wed, May 18, 2016 at 3:10 PM

Subject: Fierman Walkway Project Update

To: Sue Castillo <redsue12@gmail.com>, Lorena Parker <lparker@sanpedrobid.com>, "Johnson, Liz" <liz@grandvision.org>

Cc: Ryan Ferguson <ryan.ferguson@lacity.org>, Rebecca Draper <rebecca@lani.org>

Hi Fierman Walkway Steering Committee,

I trust you are all doing well. I wanted to provide an update for Fierman Walkway Project:

Project Status

- The project is moving forward and is scheduled to be completed by the week of **Monday, May 30th**.

Work Completed

- All prep and demolition work including grading and concrete pour.
- Brick pavers have been fully tested and passed inspection.
- Installed concrete base and footings for Tivoli light poles.
- Footings for benches and bollards have been constructed.
- Site furnishings ordered and being painted.

Next week will primarily consist of electrical work for the Tivoli lights and the installation of the pavers. I have attached a picture of the current construction site for your reference. Please let me know if you have any further questions.

Sincerely,

Alain J. Datcher

Program Manager

Los Angeles Neighborhood Initiative

800 Figueroa St., Suite 970

Los Angeles, CA 90017

Phone: [\(213\) 627-1822 ext. 17](tel:(213)627-1822)

Fax: [\(213\) 627-1821](tel:(213)627-1821)

alain@lani.org

www.lani.org

IMG_2243.jpg



- [Attachments-58/IMG_2243.jpg](#)